



What's changed

- 205 Sainsbury Road Reserve has re-opened
- Waikato Regional Council focus is on erosion control and long-term repair assessment/ planning
- Recovery is transitioning to business-as-usual approach.

What has been done

- 30 Mayoral Relief applications granted. Approved funding now totals \$112,398
- Clearance of debris from Pirongia Forest (Te Tahi Road Block) by Waikato Regional Council
- Infrastructure repair requirements, timing and costings provided to support 26-27 Annual Plan discussions
- Business resilience workshop for Pirongia businesses cancelled due to lack of registrations, despite in person promotion.


What is being done

- NEMA fortnightly reporting
- Additional geotech investigations to identify required stability works to re-open Kakepuku Track
- Defining transition from Recovery to BAU
- Maintaining conversations with NEMA staff.


Current Priorities

- Removing incorrect placards (white) from 5 properties
- Finalising Recovery Plan
- Confirming transition to BAU for recovery
- Wrap up Recovery Office.

Recovery phase



Timeline



On the ground

Area	Status	Comment
Road closures	0 -	SH39 reopened (temp bridge)
Restricted roads	1 -	Whatauri Rd
Bridges closed/restricted	2 -	Mangauika, Whatauri Rd
Water supply	1 -	Te Tahi Water Treatment Plant inoperable, water restrictions in place
Natural areas closed	2 ↓	Pirongia Forest & Kakepuku Reserve

Risks

Risk	Impact	Mitigation	Traffic light alert level
Water supply	Capacity, restrictions	Mid-long term options; restrictions remain	● ● ●
Upcoming weather	Anxiety, debris movement	Monitor; partner agency coordination	● ● ●
Land stability & debris	Infrastructure & safety	Closures, inspections, staged debris collection	● ● ●
Business impacts	Revenue loss	Monitor post SH39 reopening	● ● ●

Bottom line

Recovery office continues to co-ordinate and connect with agencies and communities. Recovery costs continue to be refined to support Annual Plan discussions. Transition of Recovery to business-as-usual in progress.



COMMUNITY

Key: **Bold** identifies current status

Key focus area	Outcome	Immediate	Short term	Medium term	Long term
Community connection and engagement	Communities feel supported, informed and connected	In person connection and welfare checks underway	Feedback informing recovery actions	Community-led initiatives embedded	Strong, resilient communities
Psychosocial wellbeing	Reduced anxiety and isolation	Emerging impacts identified	Targeted support pathways in place	Ongoing wellbeing support	Community confidence restored
Access and mobility (Whatauri Road)	Reduced frustration and isolation	Managed access and communications	Improved predictability	Long-term access solutions implemented	Normalised access

BUILT

Key focus area	Outcome	Immediate	Short term	Medium term	Long term
Water supply	Water supply secured	Reduced capacity of supply maintained	Rebuild options assessed	Upgrades progressed	Future proofed network
Roads and bridges	Safe transport connections	Temporary solutions in place	Permanent repair planning	Major works completed	Fully restored network
Consenting processes	Retrospective consents gained	Consent pathways clarified	Streamlined processing	Backlog cleared	Business as usual restored

NATURAL

Key focus area	Outcome	Immediate	Short term	Medium term	Long term
Land stability	Reduced risk to people and assets	Monitoring and risk identification	Remedial works identified	Stabilisation measures established	Resilient landscapes
Pirongia Forest and reserves	Safe public access	Closures maintained	Safety assessment to enable staged reopening planned	Works completed	All spaces are reopened to public
Debris and sediment	Reduced downstream risk	High risk areas managed	Clearance underway	Maintenance regime	Improved catchment resilience

ECONOMIC

Key focus area	Outcome	Immediate	Short term	Medium term	Long term
Business impacts	Business continuity	Impact monitoring	Targeted support	Resilience workshops delivered	Strong/resilient local economy
Transport disruption	Minimised economic disruption	Temporary access restored	Future closure planning understood	Major repair works completed	Economic confidence restored
Recovery costs	Financial sustainability	Initial cost overview	Funding pathways confirmed	Repair costs approved and managed	Sustainable recovery